

**"O'zbekiston temir yo'llari" AJda investitsiya loyixalarini amalga oshirish to'g'risidagi
MA'LUMOT
(2021y yanvar holatiga)**

mln.doll.

№	Loyiha nomi va tashabbuskori	Loyihaning umumiy qiymati	Qoldiq 01.01.2021y.	O'zlashtirish prognozi 2021y.	O'zlashtirish prognozi 2021y. Yanvar	O'zlashtirish amalda 2021y. Yanvar	yil rejasiga nisbatan %	hisobot davriga nisbatan %
	Jami	2305,35	1608,81	533,34	23,92	23,96	4%	100%
	jumladan:							
	<i>jamiyat mablag'lari</i>	1193,04	985,28	201,30	10,25	11,49	6%	112%
	<i>O'zbekiston Respublikasi kafolati ostidagi xorijiy kreditlar</i>	645,49	492,38	205,89	9,15	9,15	4%	100%
	<i>tijorat bank kreditlari</i>	75,00	10,00	10,00	0,40	0,40	4%	100%
	<i>to'g'ridan-to'g'ri chet el investitsiyalari</i>	150,00	56,25	51,25	2,92	2,92	6%	100%
	<i>TTJ mablag'lari</i>	241,82	64,90	64,90	1,20			
	<i>shundan:</i>							
1	Pop-Namangan-Andijon temir yo'l uchastkasini elektrlashtirish	160,14	3,08	3,08	0,27	1,89	61%	700%
	<i>jumladan:</i>							
	<i>jamiyat mablag'lari</i>	68,92	2,58	2,58	0,12	1,74	67%	1450%
	<i>Davlat kafolatidagi chet el kreditlari (OTB)</i>	80,00	0,50	0,50	0,15	0,15	30%	100%
2	Buxara-Urgench-Xiva temir yo'lini elektrlashtirish	439,00	439,00	44,00	0,15	0,15	0,3%	100%
	<i>jumladan:</i>							
	<i>jamiyat mablag'lari</i>	114,00	114,00	10,00	0,15	0,15	2%	100%
	<i>Davlat kafolatidagi chet el kreditlari (OTB va OIIB)</i>	270,00	270,00	34,00				
3	Lokomotivlar xaridi yo'li bilan lokomotiv parkini yangilash	181,07	105,96	105,96	9,87	9,87	9%	100%
	<i>jumladan:</i>							
	<i>jamiyat mablag'lari</i>	11,07	9,57	9,57	0,87	0,87	9%	100%
	<i>Davlat kafolatidagi chet el kreditlari (OTB)</i>	170,00	96,39	96,39	9,00	9,00	9%	100%
4	Ikki ta yuqori tezlikda xarakatlanuvchi Talgo-250 rusumli yo'lovchi elektropoyezdini hamda 4 ta ekonom toifali vagon xarid qilish Davlat kafolatidagi chet el kreditlari (FIEM)	65,00	65,00	65,00				

№	Loyiha nomi va tashabbuskori	Loyihaning umumiy qiymati	Qoldiq 01.01.2021y.	O'zlashtirish prognozi 2021y.	O'zlashtirish prognozi 2021y. Yanvar	O'zlashtirish amalda 2021y. Yanvar	yil rejasiga nisbatan %	hisobot davriga nisbatan %
5	Toshkent shaxrida yer usti xalqa metropolitenini qurish	466,13	95,39	44,90	0,50			
	<i>jumladan:</i>							
	<i>Davlat kafolatidagi chet el kreditlari (Eksimbank XXT)</i>	60,49	60,49	10,00				
	<i>TTJ mablag'lari</i>	88,92	34,90	34,90	0,50			
6	Elektrlashtirilgan yuqori tezlikdagi Navoi-Buxoro temir yo'l liniyasining ikkinchi yo'lini qurilishi jamiyat mablag'lari	157,37	157,30	5,00	0,45	0,45	9%	100%
7	Marokand-Navoi temir yo'l uchastkasini elektrlashtirish jamiyat mablag'lari	48,98	42,70	21,50	1,07	1,07	5%	100%
8	Temir yo'llarni reabilitatsiya qilish	240,00	208,00	48,00	2,60	3,95	8%	152%
9	Yuk vagonlarini qurish	375,50	303,05	70,00	1,61	1,61	2%	100%
10	Yuk vagonlarini modernizatsiya qilish va xizmat muddatini uzaytirish	34,00	26,71	6,40	0,44	0,75	12%	170%
11	Yo'lovchi vagonlar tarkibini yangilash	51,00	46,92	10,20	2,04			
12	Lokomotivlarni tiklash	60,20	47,45	12,75	0,70	0,70	5%	100%
13	Kompaniya bo'linmalariga dastgoh va texnologiyalar sotib olish	32,00	27,00	5,30	0,20	0,20	4%	100%
14	Toshkent shaxrida ko'p tarmoqli klinika qurilishi to'g'ridan-to'g'ri chet el investitsiyalari	150,00	56,25	51,25	2,92	2,92	6%	100%
15	"Toshkent sharqiy" aerodromi xududida zamonaviy fuqaro aviatsiyasi aeroport kompleksini qurish (1 etap)	140,00	40,00	40,00	1,10	0,40	1%	36%
	<i>jumladan:</i>							
	<i>tijorat bank kreditlari</i>	75,00	10,00	10,00	0,40	0,40	4%	100%
	<i>TTJ mablag'lari</i>	65,00	30,00	30,00	0,70			