

**"O'zbekiston temir yo'llari" AJda investitsiya loyihalarini amalga oshirish to'g'risidagi
MA'LUMOT
(2021y Yanvar-Aprel holatiga)**

mln.doll.

№	Loyiha nomi va tashabbuskori	Loyihaning umumiy qiymati	Qoldiq 01.01.2021y.	O'zlashtirish rejasi 2021y.	O'zlashtirish rejasi 2021y. Yanvar-Aprel	O'zlashtirish amalda 2021y. Yanvar-Aprel	yil rejasiga nisbatan %	hisobot davriga nisbatan %
	Jami:	2217,45	1608,81	533,34	131,75	131,77	25%	100%
	jumladan:							
	<i>jamiyat mablag'lari</i>	1193,04	985,28	201,30	55,08	55,27	27%	100%
	<i>O'zbekiston Respublikasi kafolati ostidagi xorijiy kreditlar</i>	645,49	492,38	205,89	46,94	59,12	29%	126%
	<i>tijorat bank kreditlari</i>	75,00	10,00	10,00	2,28	0,40	4%	18%
	<i>to'g'ridan-to'g'ri chet el investitsiyalari</i>	150,00	56,25	51,25	14,25	14,25	28%	100%
	<i>TTJ mablag'lari</i>	153,92	64,90	64,90	13,20	2,73	4%	21%
	<i>shundan:</i>							
1	Pop-Namangan-Andijon temir yo'l uchastkasini elektrlashtirish	160,14	3,08	3,08	1,28	2,24	73%	175%
	<i>jumladan:</i>							
	<i>jamiyat mablag'lari</i>	68,92	2,58	2,58	0,78	1,74	67%	223%
	<i>Davlat kafolatidagi chet el kreditlari (OTB)</i>	80,00	0,50	0,50	0,50	0,50	100%	100%
2	Buxara-Urgench-Xiva temir yo'lini elektrlashtirish	439,00	439,00	44,00	0,56	1,65	3,8%	295%
	<i>jumladan:</i>							
	<i>jamiyat mablag'lari</i>	114,00	114,00	10,00	0,56	1,65	17%	295%
	<i>Davlat kafolatidagi chet el kreditlari (OTB va OIIB)</i>	270,00	270,00	34,00				
3	Lokomotivlar xaridi yo'li bilan lokomotiv parkini yangilash	181,07	105,96	105,96	43,10	55,28	52%	128%
	<i>jumladan:</i>							
	<i>jamiyat mablag'lari</i>	11,07	9,57	9,57	3,50	3,50	37%	100%
	<i>Davlat kafolatidagi chet el kreditlari (OTB)</i>	170,00	96,39	96,39	39,60	51,78	54%	131%
4	Ikkita yuqori tezlikda xarakatlanuvchi Talgo-250 rusumli yo'lovchi elektropoyezdini hamda 4 ta ekonom toifali vagon xarid qilish Davlat kafolatidagi chet el kreditlari (FIEM)	65,00	65,00	65,00	6,84	6,84	11%	100%
5	Toshkent shaxrida yer usti xalqa metropolitenini qurish	466,13	95,39	44,90	6,70	2,73	6,1%	41%
	<i>jumladan:</i>							
	<i>Davlat kafolatidagi chet el kreditlari (Eksimbank XXT)</i>	60,49	60,49	10,00				
	<i>TTJ mablag'lari</i>	88,92	34,90	34,90	6,70	2,73	8%	41%

№	Loyiha nomi va tashabbuskori	Loyihaning umumiy qiymati	Qoldiq 01.01.2021y.	O'zlashtirish rejasi 2021y.	O'zlashtirish rejasi 2021y. Yanvar-Aprel	O'zlashtirish amalda 2021y. Yanvar-Aprel	yil rejasiga nisbatan %	hisobot davriga nisbatan %
6	Elektrlashtirilgan yuqori tezlikdagi Navoi-Buxoro temir yo'l liniyasining ikkinchi yo'lini qurilishi jamiyat mablag'lari	157,37	157,30	5,00	1,88	2,52	50%	134%
7	Marokand-Navoi temir yo'l uchastkasini elektrlashtirish jamiyat mablag'lari	48,98	42,70	21,50	5,01	7,82	36%	156%
8	Temir yo'llarni reabilitatsiya qilish	240,00	208,00	48,00	16,64	17,34	36%	104%
9	Yuk vagonlarini qurish	375,50	303,05	70,00	12,91	12,91	18%	100%
10	Yuk vagonlarini modernizatsiya qilish va xizmat muddatini uzaytirish	34,00	26,71	6,40	1,92	1,92	30%	100%
11	Yo'lovchi vagonlar tarkibini yangilash	51,00	46,92	10,20	6,46			
12	Lokomotivlarni tiklash	60,20	47,45	12,75	4,00	4,37	34%	109%
13	Kompaniya bo'linmalariga dastgoh va texnologiyalar sotib olish	32,00	27,00	5,30	1,42	1,50	28%	106%
14	Toshkent shaxrida ko'p tarmoqli klinika qurilishi to'g'ridan-to'g'ri chet el investitsiyalari	150,00	56,25	51,25	14,25	14,25	28%	100%
15	"Toshkent sharqiy" aerodromi xududida zamonaviy fuqaro aviatsiyasi aeroport kompleksini qurish (1 etap)	140,00	40,00	40,00	6,03	0,40	1%	7%
	<i>jumladan:</i>							
	<i>tijorat bank kreditlari</i>	75,00	10,00	10,00	2,28	0,40	4%	18%
	<i>TTJ mablag'lari</i>	65,00	30,00	30,00	6,50			