

**"O'zbekiston temir yo'llari" AJda PQ-4936 va PQ-4937 sonli qarorlariga muvofiq investitsiya loyihalarini amalga oshirish to'g'risidagi
MA'LUMOT
(2021y Yanvar-Iyul holatiga)**

mln.doll.

№	Loyiha nomi va tashabbuskori	Loyihaning umumiy qiymati	Qoldiq 01.01.2021y.	O'zlashtirish rejasi 2021y.	O'zlashtirish rejasi 2021y. Yanvar-Iyul	O'zlashtirish amalda 2021y. Yanvar-Iyul	yil rejasiga nisbatan %	hisobot davriga nisbatan %
	Jami:	2902,87	1991,81	625,08	311,20	316,61	51%	102%
	davlat byudjetisiz	2479,13	1782,59	533,34	252,39	252,65	47%	100%
	jumladan:							
	<i>davlat byudjeti</i>	423,74	209,22	91,74	58,81	63,96	70%	109%
	<i>jamiyat mablag'lari</i>	1286,20	1078,44	202,34	108,33	109,33	54%	101%
	<i>O'zbekiston Respublikasi kafolati ostidagi xorijiy kreditlar</i>	680,15	527,04	205,89	90,94	107,39	52%	118%
	<i>tijorat bank kreditlari</i>	75,96	10,96	10,96	5,68	1,36	12%	24%
	<i>to'g'ridan-to'g'ri chet el investitsiyalari</i>	150,00	56,25	51,25	28,04	28,04	55%	100%
	<i>TTJ mablag'lari</i>	286,82	109,90	62,90	19,40	6,53	10%	34%
	<i>shundan:</i>							
1	Pop-Namangan-Andijon temir yo'l uchastkasini elektrlashtirish	160,14	3,08	3,08	2,20	2,47	80%	112%
	<i>jumladan:</i>							
	<i>jamiyat mablag'lari</i>	68,92	2,58	2,58	1,70	1,97	76%	116%
	<i>Davlat kafolatidagi chet el kreditlari (OTB)</i>	80,00	0,50	0,50	0,50	0,50	100%	100%
2	Buxara-Urgench-Xiva temir yo'lini elektrlashtirish	439,00	439,00	44,00	3,86	2,10	4,8%	54%
	<i>jumladan:</i>							
	<i>jamiyat mablag'lari</i>	114,00	114,00	10,00	3,86	2,10	21%	54%
	<i>Davlat kafolatidagi chet el kreditlari (OTB va OIIB)</i>	270,00	270,00	34,00				
3	Lokomotivlar xaridi yo'li bilan lokomotiv parkini yangilash	181,07	105,96	105,96	83,18	82,31	78%	99%
	<i>jumladan:</i>							
	<i>jamiyat mablag'lari</i>	11,07	9,57	9,57	3,50	2,63	27%	75%
	<i>Davlat kafolatidagi chet el kreditlari (OTB)</i>	170,00	96,39	96,39	79,68	79,68	83%	100%
4	Ikkita yuqori tezlikda xarakatlanuvchi Talgo-250 rusumli yo'lovchi elektropoyezdini hamda 4 ta ekonom toifali vagon xarid qilish Davlat kafolatidagi chet el kreditlari (FIEM)	65,00	65,00	65,00	10,76	27,21	42%	253%

№	Loyiha nomi va tashabbuskori	Loyihaning umumiy qiymati	Qoldiq 01.01.2021y.	O'zlashtirish rejasi 2021y.	O'zlashtirish rejasi 2021y. Yanvar-Iyul	O'zlashtirish amalda 2021y. Yanvar-Iyul	yil rejasiga nisbatan %	hisobot davriga nisbatan %
5	Shovot-Qorao'zak yangi temir yo'l liniyasini hamda Amudaryo ustidan o'tuvchi temir yo'l va avtomobil yo'li qo'shma ko'prigini qurish	173,78	173,78	19,20	9,68	9,68	50%	100%
	<i>jumladan:</i>							
	<i>jamiyat mablag'lari</i>	93,16	93,16	8,24	5,42	5,42	66%	100%
	<i>TTJ mablag'lari</i>	45,00	45,00	10,00	3,30	3,30	33%	100%
	<i>Davlat kafolatidagi chet el kreditlari</i>	34,66	34,66					
	<i>tijorat bank kreditlari</i>	0,96	0,96	0,96	0,96	0,96	100%	100%
6	Toshkent shaxrida yer usti xalqa metropolitenini qurish	466,13	95,39	123,74	62,00	63,89	51,6%	103%
	<i>jumladan:</i>							
	<i>davlat byudjeti</i>	316,72	196,31	78,84	45,90	60,91	77%	133%
	<i>Davlat kafolatidagi chet el kreditlari (Eksimbank XXT)</i>	60,49	60,49	10,00				
	<i>TTJ mablag'lari</i>	88,92	34,90	34,90	16,10	2,98	9%	19%
7	Toshkent metropoliteni Yunusobod liniyasining 2 bosqichi qurilishi	103,82	2,08	2,08	2,08	0,20	9%	9%
	<i>jumladan:</i>							
	<i>davlat byudjeti</i>	51,02	2,08	2,08	2,08	0,20	9%	9%
	<i>TTJ mablag'lari</i>	52,80						
7	Toshkent metropolitenining Sergeli liniyasini qurilishi	82,66	2,39	2,39	2,39	1,65	69%	69%
	<i>jumladan:</i>							
	<i>davlat byudjeti</i>	47,56	2,39	2,39	2,39	1,40	59%	58%
	<i>TTJ mablag'lari</i>	35,10				0,25		
9	<i>Metro vagonlarini modernizatsiya qilish orqali xizmat muddatini 15 yilga uzaytirish davlat byudjeti</i>	8,44	8,44	8,44	8,44	1,46	17%	17%
10	Elektrlashtirilgan yuqori tezlikdagi Navoi-Buxoro temir yo'l liniyasining ikkinchi yo'lini qurilishi jamiyat mablag'lari	157,37	157,30	5,00	3,23	3,35	67%	104%
11	Marokand-Navoi temir yo'l uchastkasini elektrlashtirish jamiyat mablag'lari	48,98	42,70	21,50	11,11	13,20	61%	119%
12	Temir yo'llarni reabilitatsiya qilish	240,00	208,00	48,00	30,34	31,99	67%	105%
13	Yuk vagonlarini qurish	375,50	303,05	70,00	33,89	33,89	48%	100%
14	Yuk vagonlarini modernizatsiya qilish va xizmat muddatini uzaytirish	34,00	26,71	6,40	3,63	3,98	62%	110%
15	Yo'lovchi vagonlar tarkibini yangilash	51,00	46,92	3,00	1,25	0,29	10%	23%
16	Lokomotivlarni tiklash	60,20	47,45	12,75	7,30	7,30	57%	100%

№	Loyiha nomi va tashabbuskori	Loyihaning umumiy qiymati	Qoldiq 01.01.2021y.	O'zlashtirish rejasi 2021y.	O'zlashtirish rejasi 2021y. Yanvar-Iyul	O'zlashtirish amalda 2021y. Yanvar-Iyul	yil rejasiga nisbatan %	hisobot davriga nisbatan %
17	Kompaniya bo'linmalariga dastgoh va texnologiyalar sotib olish	32,00	27,00	5,30	3,10	3,21	61%	104%
18	Toshkent shaxrida ko'p tarmoqli klinika qurilishi to'g'ridan-to'g'ri chet el investitsiyalari	150,00	56,25	51,25	28,04	28,04	55%	100%
19	"Toshkent sharqiy" aerodromi xududida zamonaviy fuqaro aviatsiyasi aeroport kompleksini qurish (1 etap)	140,00	40,00	28,00	4,72	0,40	1%	8%
	<i>jumladan:</i>							
	<i>tijorat bank kreditlari</i>	75,00	10,00	10,00	4,72	0,40	4%	8%
	<i>TTJ mablag'lari</i>	65,00	30,00	18,00				