

**"O'zbekiston temir yo'llari" AJda investitsiya loyihalarini amalga oshirish to'g'risidagi
MA'LUMOT
(2021y Yanvar-May holatiga)**

mln.doll.

№	Loyiha nomi va tashabbuskori	Loyihaning umumiy qiymati	Qoldiq 01.01.2021y.	O'zlashtirish rejasi 2021y.	O'zlashtirish rejasi 2021y. Yanvar-May	O'zlashtirish amalda 2021y. Yanvar-May	yil rejasiga nisbatan %	hisobot davriga nisbatan %
	Jami:	2729,09	1818,03	625,08	205,85	205,98	33%	100%
	davlat byudjetisiz	2305,35	1608,81	533,34	172,74	172,87	32%	100%
	jumladan:							
	<i>davlat byudjeti</i>	423,74	209,22	91,74	33,11	33,11	36%	100%
	<i>jamiyat mablag'lari</i>	1193,04	985,28	201,30	73,14	72,52	36%	99%
	<i>O'zbekiston Respublikasi kafolati ostidagi xorijiy kreditlar</i>	645,49	492,38	205,89	60,03	78,29	38%	130%
	<i>tijorat bank kreditlari</i>	75,00	10,00	10,00	3,09	0,40	4%	13%
	<i>to'g'ridan-to'g'ri chet el investitsiyalari</i>	150,00	56,25	51,25	18,68	18,68	36%	100%
	<i>TTJ mablag'lari</i>	241,82	64,90	64,90	17,80	2,98	5%	17%
	<i>shundan:</i>							
1	Pop-Namangan-Andijon temir yo'l uchastkasini elektrlashtirish	160,14	3,08	3,08	1,71	2,24	73%	131%
	<i>jumladan:</i>							
	<i>jamiyat mablag'lari</i>	68,92	2,58	2,58	1,21	1,74	67%	144%
	<i>Davlat kafolatidagi chet el kreditlari (OTB)</i>	80,00	0,50	0,50	0,50	0,50	100%	100%
2	Buxara-Urgench-Xiva temir yo'lini elektrlashtirish	439,00	439,00	44,00	1,80	2,10	4,8%	117%
	<i>jumladan:</i>							
	<i>jamiyat mablag'lari</i>	114,00	114,00	10,00	1,80	2,10	21%	117%
	<i>Davlat kafolatidagi chet el kreditlari (OTB va OIIB)</i>	270,00	270,00	34,00				
3	Lokomotivlar xaridi yo'li bilan lokomotiv parkini yangilash	181,07	105,96	105,96	55,88	69,63	66%	125%
	<i>jumladan:</i>							
	<i>jamiyat mablag'lari</i>	11,07	9,57	9,57	4,38	3,50	37%	80%
	<i>Davlat kafolatidagi chet el kreditlari (OTB)</i>	170,00	96,39	96,39	51,50	66,13	69%	128%
4	Ikkita yuqori tezlikda xarakatlanuvchi Talgo-250 rusumli yo'lovchi elektropoyezdini hamda 4 ta ekonom toifali vagon xarid qilish Davlat kafolatidagi chet el kreditlari (FIEM)	65,00	65,00	65,00	8,03	11,66	18%	145%
	Toshkent shaxrida yer usti xalqa metropolitenini qurish	466,13	95,39	123,74	39,00	33,18	26,8%	85%
	<i>jumladan:</i>							

№	Loyiha nomi va tashabbuskori	Loyihaning umumiy qiymati	Qoldiq 01.01.2021y.	O'zlashtirish rejasi 2021y.	O'zlashtirish rejasi 2021y. Yanvar-May	O'zlashtirish amalda 2021y. Yanvar-May	yil rejasiga nisbatan %	hisobot davriga nisbatan %
5	<i>davlat byudjeti</i>	316,72	196,31	78,84	30,20	30,20	38%	100%
	<i>Davlat kafolatidagi chet el kreditlari (Eksimbank XXT)</i>	60,49	60,49	10,00				
	<i>TTJ mablag'lari</i>	88,92	34,90	34,90	8,80	2,98	9%	34%
6	Toshkent metropoliteni Yunusobod liniyasining 2 bosqichi qurilishi	103,82	2,08	2,08	0,02	0,02	1%	80%
	<i>jumladan:</i>							
	<i>davlat byudjeti</i>	51,02	2,08	2,08	0,02	0,02	1%	80%
	<i>TTJ mablag'lari</i>	52,80						
7	Toshkent metropolitenining Sergeli liniyasini qurilishi	82,66	2,39	2,39	0,03	0,03	1%	110%
	<i>jumladan:</i>							
	<i>davlat byudjeti</i>	47,56	2,39	2,39	0,03	0,03	1%	110%
	<i>TTJ mablag'lari</i>	35,10						
8	<i>Metro vagonlarini modernizatsiya qilish orqali xizmat muddatini 15 yilga uzaytirish davlat byudjeti</i>	8,44	8,44	8,44	2,86	2,86	34%	100%
9	Elektrlashtirilgan yuqori tezlikdagi Navoi-Buxoro temir yo'l liniyasining ikkinchi yo'lini qurilishi jamiyat mablag'lari	157,37	157,30	5,00	2,41	2,52	50%	105%
10	Marokand-Navoi temir yo'l uchastkasini elektrlashtirish jamiyat mablag'lari	48,98	42,70	21,50	6,80	9,20	43%	135%
11	Temir yo'llarni reabilitatsiya qilish	240,00	208,00	48,00	21,50	24,88	52%	116%
12	Yuk vagonlarini qurish	375,50	303,05	70,00	18,29	18,29	26%	100%
13	Yuk vagonlarini modernizatsiya qilish va xizmat muddatini uzaytirish	34,00	26,71	6,40	2,47	3,15	49%	128%
14	Yo'lovchi vagonlar tarkibini yangilash	51,00	46,92	10,20	7,14			
15	Lokomotivlarni tiklash	60,20	47,45	12,75	5,10	5,10	40%	100%
16	Kompaniya bo'linmalariga dastgoh va texnologiyalar sotib olish	32,00	27,00	5,30	2,04	2,04	38%	100%
17	Toshkent shaxrida ko'p tarmoqli klinika qurilishi to'g'ridan-to'g'ri chet el investitsiyalari	150,00	56,25	51,25	18,68	18,68	36%	100%
18	"Toshkent sharqiy" aerodromi xududida zamonaviy fuqaro aviatsiyasi aeroport kompleksini qurish (1 etap)	140,00	40,00	40,00	12,09	0,40	1%	3%
	<i>jumladan:</i>							
	<i>tijorat bank kreditlari</i>	75,00	10,00	10,00	3,09	0,40	4%	13%
	<i>TTJ mablag'lari</i>	65,00	30,00	30,00	9,00			